

UNION BANK OF INDIA

MAINTENANCE OF OVERALL TENDERS ONLINE REPORTING SYSTEM

Details of Contracts Awarded Upto the Month of September - 2010

Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding	Last Date of Receipt of Tender	Nos. Tenders Received	Nos. and Names of Parties Qualified after Technical evaluation	Nos. and Names of Parties Not Qualified after Technical evaluation	Whether Contract Awarded To Lowest Tenderer / Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (In Rs.)	Schedule Date of Completion of Supplies	Actual Start Date	Actual End date	Delayed Status	Reason For Delay
MSM/101/10	FURNISHING OF 5 TH FLOOR CREDIT DEPT. M.S.MARG.	U.B.I. Intranet-Site, Limited Tender to Empanelled Vendors	10/05/2010	Single	17/05/2010	5	5 1)ANKUR ASSOCIATES	0	YES - Lowest Tenderer	Order No-1)MSM/101/10 Dated:20/05/2010	1)ANKUR ASSOCIATES	1)1117830	1) 29/06/2010	1) 20/05/2010	1) Work in Progress ...	1)Y	1)due to leakage problem.
/EXP/2071	PURCHASE OF NOTE SORTING MACHINE	National News Paper, U.B.I. Internet-Site	22/09/2008	Two Bid	07/10/2008	3	3 1)DE LA RUE INTERNATIONAL LTD 2)INFRES METHODEX LTD	0	YES - Lowest Tenderer	Order No-1)TBD:CCD:151:2010 DT.11.03.2010 Dated:11/03/2010	1)INFRES METHODEX LTD	1) 196875000	1) 15/07/2010	1) 11/03/2010	1) Work in Progress ...	1) Y	1)Due to non production of Road Permits in 28 locations in U.P. State, 28 machines are pending to be supplied by the vendor. Matter is reported to FGMO, Lucknow for expediting the preparation of road permits in all these locations.
0	Auto E-mailer for DP Secure - CDSL	Additional Work / Repeat Order On Existing Tender								Order No-1)DIT:SW:OS:070:52 Dated:21/02/2007	1)CMC LTD.	1)275000	1) 21/04/2007	1) 21/02/2007	1) Work in Progress ...	1) Y	1)Program Installed. New Mailid has to be created.
001/2009	Software Solution for Foreign Exchange Services	U.B.I. Internet-Site	26/08/2009	Two Bid	15/09/2009	4	1)CRENDENCE ANALYTICS (INDIA) PVT LTD	3 1)AURIONPRO SOLUTIONS LTD 2)BAHWAN CYBERTEK PVT LTD 3)IDBI INTECH LTD	YES - Evaluated L1	Order No-1)IBD/SVB/290/09 dated 21.01.2010 Dated:21/01/2010	1)CRENDENCE ANALYTICS (INDIA) PVT LTD	1)5900000	1) 31/03/2010	1) 21/01/2010	1) Work in Progress ...	1)Y	1)Interface with Kastel and Finacle is in progress
1	RFP For Human Resource Management Solution	Limited Tender to Empanelled Vendors	01/10/2002	Single	23/10/2002	1	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	0	YES - Evaluated L1	Order No-1)DIT:NW:PO:276 Dated:30/06/2010 Order No-2)P&D:PREM:849/2009 Dated:14/11/2009 Order No-3)ROJ:P&D:702 dated 06.01.09 Dated:08/01/2009 Order No-4)P&D:PREM:971/2009 Dt.30.12.2009 Dated:31/12/2009 Order No-5)01/09 Dated:01/09/2009 Order No-6)fgmo/ prem/172/08 Dated:22/01/2008 Order No-7)DIT:IS:369 Dated:01/11/2009 Order No-8)DIT:IS:369 Dated:29/09/2009 Order No-9)ROMN/P&D/977/09 Dated:01/02/2010	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	1)6597598 2)1203652 3)1015144 4)931995 5)2185000 6)1812750 7)4132156 8)3673144 9)2893100	1) 30/09/2010 2) 14/12/2009 3) 29/01/2009 4) 10/01/2010 5) 31/08/2010 6) 02/03/2008 7) 15/11/2009 8) 15/12/2009 9) 13/02/2010	1) 03/07/2010 2) 14/11/2010 3) 08/01/2009 4) 01/01/2010 5) 01/09/2009 6) 22/01/2008 7) 01/11/2009 8) 21/11/2009 9) 15/12/2009 9) 01/02/2010	1) Work in Progress ...	1)N 2)Y 3)Y 4)Y 5) Y 6)Y 7)N 8)N 9)N	1) DELAYED PENALTY WAS IMPOSED UPON THE CONTRACTOR FOR Rs.20,000/= ONLY. 2) DUE TO MODIFICATIONS IN LAYOUT AND COLOUR COMBINATION OF LAMINATES 3) this is a functional branch hence delayed. 4) No delay. Work to be allotted in III phases. Phase I - 9 branches at total cost of Rs.1331100.00, Phase II - 9 branches at total cost of Rs.1278000.00 and Phase III - 4 branches at total cost of Rs.568000.00. All allotted branches completed by



1751	SERVERS FOR CHANNEL FINANCING	Tender to Empanelled Vendors	30/11/2009	Two Bid	Revised Commercial Bid On:11/02/2010	2	2)M/S WIPRO LTD. 3)WIPRO LTD. 4)HCL INFOSYSTEMS LTD. 5)M/S HCL INFOSYSTEMS LTD.	0	YES - Lowest Tenderer	2010 Dated:07/06/2010 Order No-2)DIT:HW:126 DT. 10-03-2010 Dated:10/03/2010	LTD. 2)M/S HCL INFOSYSTEMS LTD.	1)6956000 2)3980000	12/07/2010 2) 09/04/2010	05/07/2010 2) 02/05/2010	30/07/2010 2) 18/05/2010	1) Y 2) Y	hardware. LD of Rs.1,87,790/- levied for delay in delivery
1751	To replace the servers and PCs for Treasury Kastle Package	Limited Tender to Empanelled Vendors	11/02/2010	Two Bid	25/02/2010 Extended Upto:04/03/2010	3	1)CMS COMPUTERS LTD. 2)M/S WIPRO LTD. 3)WIPRO LTD. 4)HCL INFOSYSTEMS LTD. 5)M/S HCL INFOSYSTEMS LTD.	0	YES - Lowest Tenderer	Order No-1)DIT:HW 238 dt.07-06-2010 Dated:07/06/2010 Order No-2)DIT:HW:126 DT. 10-03-2010 Dated:10/03/2010	1)HCL INFOSYSTEMS LTD. 2)M/S HCL INFOSYSTEMS LTD.	1)6956000 2)3980000	1) 12/07/2010 2) 09/04/2010	1) 05/07/2010 2) 02/05/2010	1) 30/07/2010 2) 18/05/2010	1) Y 2) Y	1) Delay in delivery of hardware. LD of Rs.1,87,790/- levied for delay in delivery
6	Appointment of Project Architect for Development of Property at Gangtok	Limited Tender to Empanelled Vendors	16/12/2005	Single	04/01/2006	5	1)C.S.SINGHI , GANGTOK 2)M/S FREEDOM ASSOCIATED 3)GHHERZI EASTERN LTD. KOLKATA 4)TANEJA ASSOCIATES P.LTD. , NEW DELHI	4	YES - Lowest Tenderer	Order No-1) Dated:01/04/2006 Order No-2) RODELS/P&D/PREM/393/2009 Dated:26/08/2008	1)C.S.SINGHI , GANGTOK 2)M/S FREEDOM ASSOCIATED	1)305000 2)1193865	1) 31/03/2007 2) 26/10/2008	1) 01/04/2006 2) 23/08/2008	1) Work in Progress ... 2) 04/11/2005	1) Y 2) N	1)DELAY IN DEMARCATION OF LAND FOR HANDING OVER PLOTS TO THE CONTRACTOR FOR COMMENCEMENT OF WORK. 2)
7	Tender for Civil, Plumbing, Fire Fighting Works for Construction of STC Lucknow	Limited Tender to Empanelled Vendors	07/11/2005	Single	13/12/2005	4	1)HINDUSTAN PREFAB LTD. (GOVT. OF INDIA UNDERTAKING) 2)M/S MINAKSH ASSOCIATES 3)GUPTA BROTHERS NATIONALPROJECTS CONSTRUCTIN CORP.LTD. 3)U.P. RAJKIYA NIRMAN NIGAM	3	YES - Lowest Tenderer	Order No-1)dated 01/04/2006 Dated:01/04/2006 Order No-2) RODELS/P&D/PREM/478/2009 Dated:17/09/2008	1)HINDUSTAN PREFAB LTD. (GOVT. OF INDIA UNDERTAKING) 2)M/S MINAKSH ASSOCIATES	1)72200000 2)334149	1) 31/12/2007 2) 17/10/2008	1) 01/04/2006 2) 17/09/2008	1) Work in Progress ... 2) 23/10/2008	1) Y 2) N	1)Delay on the part of the Contractor for arranging adequate material and manpower 2)
ARCH 46	STC Lucknow - Electrical, LT/HT, transformer, DG Set and Telephone Work	Limited Tender to Empanelled Vendors	01/03/2007	Single	23/03/2007	2	1)CHOUBAY & CO. (AGENCIES) PVT. LTD., KANPUR 1)KAILASH ELECTRICALS. KANPUR	1	YES - Lowest Tenderer	Order No-1)SSD:ARCH:1003:07 dated 25.05.2007 Dated:04/06/2007	1)CHOUBAY & CO. (AGENCIES) PVT. LTD., KANPUR	1)16615808	1) 03/09/2008	1) 04/06/2007	1) Work in Progress ...	1) Y	1)DELAY DUE TO DELAY IN CIVIL WORK
ARCH 52	Supply and Installation of Security Items for Currency Chest at Gangtok	U.B.I. Internet-Site, Limited Tender to Empanelled Vendors	26/11/2008	Single	19/12/2008	2	1)GUNNEBO INDIA LTD. 1)GODREJ & BOYCE MFG. CO. LTD.	1	YES - Lowest Tenderer	Order No-1)SSD:ARCH:428.09 dt.28.02.2009 Dated:15/03/2009	1)GUNNEBO INDIA LTD.	1)2657470	1) 14/07/2009	1) 15/03/2009	1) Work in Progress ...	1) Y	1)Work cannot be commenced till completion of civil work, which has not yet commenced.
ARCH 58	SUPPLY OF SECURITY ITEMS FOR PROPOSED CURRENCY CHEST AT PERUMBAVOOR	Local News Paper, U.B.I. Internet-Site	01/08/2009	Single	24/08/2009	2	1)GUNNEBO INDIA LTD. 2)GODREJ & BOYCE MFG. CO. LTD.	1	YES - Lowest Tenderer	Order No-1)SSD:ARCH:1477.09 dt. 16.09.2009 Dated:01/10/2009	1)GODREJ & BOYCE MFG. CO. LTD.	1)2322128	1) 31/01/2010	1) 01/10/2009	1) Work in Progress ...	1) Y	1)WORK IS BEING EXECUTED ALONGWITH ONGOING CIVIL WORK.
ARCH 59	CIVIL WORK FOR CONSTRUCTION OF CURRENCY CHEST AT PERUMBAVOOR	Limited Tender to Empanelled Vendors	03/08/2009	Two Bid	24/08/2009	5	1)DELCO PROJECTS 2)KERALA CONTRACTING CO. 3)LEE BUILDERS 4)ROOPAM CONSTRUCTION 5)MANIKATH CONSTRUCTION	4	YES - Lowest Tenderer	Order No-1)SSD:ARCH:1475.09 dt. 16.09.2009 Dated:22/10/2009	1)MANIKATH CONSTRUCTION	1)5081524	1) 21/04/2010	1) 22/10/2009	1) Work in Progress ...	1) Y	1)95% WORK COMPLETED. WORK DELAYED AS THE BRANCH IS A WORKING BRANCH AND THE WORK INVOLVED SHIFTING OF SDV.
ARCH 60	CIVIL AND ELECTRICAL WORK FOR DEVELOPMENT OF PROPERTY AT GANGTOK	Local News Paper, U.B.I. Internet-Site	06/12/2009	Two Bid	04/01/2010 Extended Upto:27/12/2009	2	1)M.P. SITANI & SONS 2)N.L. MUNDRA	2	YES - Lowest Tenderer	Order No-1)ROSIL:P&D:147:10 dt. 12.04.2010 Dated:22/04/2010	1)N.L. MUNDRA	1)14688805	1) 21/10/2011	1) 22/04/2010	1) Work in Progress ...	1)	1)SITE NOT YET HANDED OVER TO THE CONTRACTOR PENDING DEMARCATION OF LAND BY LOCAL AUTHORITIES
ARCH 61	GENERAL FURNISHING WORK AT STC LUCKNOW	Limited Tender to Empanelled Vendors	01/02/2010	Single	17/02/2010	3	1)GODREJ & BOYCE MANUFACTURING CO. 2)OFFICE EQUIPMENTS 3)MAHENDRU CONSULTANTS	2	YES - Lowest Tenderer	Order No-1) FGM/LKO/STC/1181/09 dt. 20.05.2010 Dated:01/06/2010	1)MAHENDRU CONSULTANTS	1)15228472	1) 31/01/2011	1) 01/06/2010	1) Work in Progress ...	1)	1)
ARCH 62	CIVIL WORK FOR REPAIRS AND RENOVATION OF PROPERTY AT	Local News Paper, U.B.I. Internet-	06/02/2009	Two Bid	27/02/2009	12	1)OM ENGINEERS 2)SAMIR CONSTRUCTION COMPANY 3)SHIV INTERIOR DECORATORS 4)SHIVDIP BUILDERS 5)AAROHI CONSTRUCTION CO. 2)APEX FURNITURE WORKS 3)BALAJI ESTATE	5	YES - Lowest Tenderer	Order No-1)WORK ORDER DATED 14.05.2010 Dated:01/06/2010	1)BHOOMI DEVELOPERS	1)2792764	1) 09/09/2010	1) 01/06/2010	1) Work in Progress ...	1) Y	1)DELAY ON THE PART OF THE CONTRACTOR. CONTRACTOR HAS BEEN PUT ON

	GANDHINAGAR	Site					5)SHREE INFRACON PRIVATE LIMITED 6)TRIPUR BUILDERS 7)BHOOMI DEVELOPERS	DEVELOPERS PVT. LTD. 4)PALIWAL ASSOCIATES 5)PARAMETER ENGINEERING PROJECTS								NOTICE.	
ARCH 63	ELECTRICAL WORK FOR REPAIRS AND RENOVATION OF PROPERTY AT GANDHINAGAR	Limited Tender to Empanelled Vendors	08/02/2010	Two Bid	16/02/2010	4	3 1)MAHAVIR ELECTRICALS 2)POWER CONTROL 3)PARAMETER ENGINEERING PROJECTS	1)PREMJYOT ELECTRICALS	YES - Lowest Tenderer	Order No-1)28.05.2010 Dated:10/06/2010	1)PARAMETER ENGINEERING PROJECTS	1)1200745	1) 09/09/2010	1) 10/06/2010	1) Work in Progress ...	1)Y	1)WORK DELAYED DUE TO DELAY IN COMPLETION OF CIVIL WORK BY THE CIVIL CONTRACTOR.
ARCH 64	CIVIL / FURNISHING WORK FOR FURNISHING OF NEW PREMISES OF RO(N) DELHI	Local News Paper, U.B.I. Internet-Site	20/09/2009	Two Bid	12/10/2009	41	20 1)ADVAITA INTERIORS PVT. LTD. 2)ASHA ENTERPRISES PVT. LTD. 3)CREATING SPACE 4)CREATORS 5)DUACO EQUIPMENTS 6)DURIAN INDUSTRIES PVT. LTD. 7)ESS DEE INDUSTRIES 8)ESS KAY FURNISHERS 9)GENXPRO CONSTRUCTION PVT. LTD. 10)GODREJ & BOYCE MANUFACTURING CO. 11)INTERIOR INDIA 12)MAHENDRU CONSULTANTS 13)MANULAL & SONS 14)MODERN DECORATORS 15)MODY DECORA & STONES PVT. LTD. 16)RIGHT ADDRESS 17)SEDDLE FURNISHERS AND MODERN DECORATORS 18)SPACE FURNITURE SYSTEMS 19)WOOD DECOR 20)ARAN PROJECTS P. LTD.	21 1)ASHIRWAD FURNISHERS 2)OD MART INC. 3)DEC-N-DROPE 4)DELITE FURNITURE SYSTEMS PVT. LTD. 5)FREEDOM ASSOCIATES 6)I. D. SINGH & ASSOCIATES 7)INDEC FURNISHERS 8)INDO OFFICE SOLUTIONS PVT. LTD. 9)KAUSHALYA CONTRACTORS & DEVELOPERS P. LTD. 10)MEROFORM INDIA PVT. LTD. 11)META WOOD DISPLAY SYSTEMS 12)METACRAFT SYSTEMS 13)N.C.I. 14)N.M. DECORS PVT. LTD. 15)QUANTUM PACIFIC PROJECTS 16)REAL CONSTRUCTIONS 17)RIGHTANGLE PROJECTS PVT. LTD. 18)SAHIB DECORATORS 19)SARAS ENTERPRISES 20)SWEERKRITI GROUP 21)VINAR SYSTEMS P. LTD.	YES - Lowest Tenderer	Order No-1)RON:PREM:267:10 dt. 15.03.2010 Dated:16/03/2010	1)ARAN PROJECTS P. LTD.	1)3224692	1) 15/06/2010	1) 16/03/2010	1) Work in Progress ...	1)Y	1)DELAY IS DUE TO MERGER OF DELHI RO NORTH, SOUTH & FGMO WHICH RESULTED IN MODIFICATION OF THE LAYOUT PLAN AS PER NEW REQUIREMENT. REPORTED TO BE COMPLETED IN ANOTHER 20 DAYS.
ARCH 65	ELECTRICAL WORK FOR FURNISHING OF NEW PREMISES OF RO(N) DELHI	Local News Paper, U.B.I. Internet-Site	20/09/2009	Two Bid	12/10/2009	38	13 1)CREATING SPACE 2)DELHI LIGHTING INDUSTRIES 3)DUACO EQUIPMENTS 4)DURIAN INDUSTRIES PVT. LTD. 5)GENXPRO CONSTRUCTION PVT. LTD. 6)GODREJ & BOYCE MANUFACTURING CO. 7)KAUSHALYA CONTRACTORS & DEVELOPERS P. LTD. 8)RAJAT ELECTRICALS 9)RIGHT ADDRESS 10)RIGHTANGLE PROJECTS PVT. LTD. 11)SHIVSHAKTI ELECTRIC WORKS 12)WOOD DECOR 13)DEE PEE ELECTRICALS	25 1)ADVAITA INTERIORS PVT. LTD. 2)ARAN PROJECTS P. LTD. 3)ASHA ENTERPRISES PVT. LTD. 4)DEC-N-DROPE 5)DELITE FURNITURE SYSTEMS PVT. LTD. 6)ESS DEE INDUSTRIES 7)ESS KAY FURNISHERS 8)I. D. SINGH & ASSOCIATES 9)INDEC FURNISHERS 10)INTERIOR INDIA 11)KAWATARA ELECTRIC WORKS 12)MANULAL & SONS 13)MARVEL ENTERPRISES 14)MEROFORM INDIA PVT. LTD. 15)METACRAFT SYSTEMS 16)MODERN DECORATORS 17)MODY DECORA & STONES PVT. LTD. 18)N.C.I. 19)N.M. DECORS PVT. LTD. 20)PARAGON ERECTORS P. LTD. 21)QUANTUM PACIFIC PROJECTS	YES - Lowest Tenderer	Order No-1)RON:PREM:267:10 dt. 15.03.2010 Dated:16/03/2010	1)DEE PEE ELECTRICALS	1)1824795	1) 15/06/2010	1) 16/03/2010	1) Work in Progress ...	1)Y	1)DELAY IS DUE TO MERGER OF DELHI RO NORTH, SOUTH & FGMO WHICH RESULTED IN MODIFICATION OF THE LAYOUT PLAN AS PER NEW REQUIREMENT. REPORTED TO BE COMPLETED IN ANOTHER 20 DAYS.



																	tokens to our customers. Order for 4500 new hardware tokens has also been placed. Status as on 04.10.2010, project was made live for 25 customers initially, but due to govt. restrictions on SMS the same had to be suspended for the time being.
DIT/914	Upgradation of HRM System and DR Site Setup	National News Paper, U.B.I. Internet-Site	31/03/2010	Two Bid	02/04/2010 Extended Upto:12/04/2010	3	2 1)M/S PENTAGON 2)HCL INFOSYSTEMS LTD.	1	YES - Lowest Tenderer	Order No-1)DIT:HRMS:PO:272 Dated:15/08/2010	1)HCL INFOSYSTEMS LTD.	1)28500000	1) 30/09/2010	1) 15/08/2010	1) Work in Progress ...	1) Y	1)
DIT/MCM/08	IT SECURITY MANAGEMENT - ANTIVIRUS, PATCH MANAGEMENT & NAC	National News Paper, U.B.I. Internet-Site	01/09/2008	Two Bid	20/09/2008 Extended Upto:26/09/2008	6	3 1)HCL COMNET LTD	3	YES - Lowest Tenderer	Order No-1)DIT:IS:421 dated 28.11.2009 Dated:29/11/2008	1)HCL COMNET LTD	1) 111436000	1) 31/12/2013	1) 29/11/2008	1) Work in Progress ...	1)Y	1)Status as on 01.06.2010. The project is ongoing one for 5 years, including onsite services. Most of the branches are covered under NAC, few branches remain due to unmanageable switches. Issue taken up with HCL. Status as on 30.06.2010, few branches still remain to be implemented, implementation has to be stopped for a few days due to quarterly closing work. Status as on 02.08.2010, few branches still remaining which have some switch or other problems. Status as on 01.09.2010, regular activities under the contract are going and new branches opened are being covered under NAC as per scope of work. Status as on 04.10.2010, new branches are being covered under NAC. Service branch Hyderabad was covered under NAC last month.
dit/sw/990	Procurement of the ASBA II functionality under Internet Banking	Limited Tender to Empanelled Vendors	07/05/2010	Single	25/05/2010	1	1)INFOSYS	0	YES - Lowest Tenderer	Order No-1)DIT IB 223 Dated:29/05/2010	1)INFOSYS	1)2600000	1) 31/12/2010	1) 29/05/2010	1) Work in Progress ...	1)	1)
DIT:1269	PROCUREMENT OF 200 DESKTOPS	Limited Tender to Empanelled Vendors	06/08/2010	Two Bid	23/08/2010	0	0 1)ZENITH COMPUTERS INDIA LTD. 2)ZENITH INDIA LTD.	0	NO	Order No-1)DIT:HW:396 Dated:22/09/2010 Order No-2)DIT:HW:396 Dated:22/09/2010	1)ZENITH COMPUTERS INDIA LTD. 2)ZENITH INDIA LTD.	1)5322018 2)5322018	1) 20/10/2010 2) 20/10/2010	1) 22/09/2010 2) 22/09/2010	1) Work in Progress ... 2) Work in Progress ...	1) 2)	1) 2)
DIT:1374	AMC OF 340 DESKTOPS	Limited Tender to Empanelled Vendors	27/07/2010	Single	31/07/2010	4	4 1)CMS COMPUTES LTD. 2)PCS TECHNOLOGY LTD. 3)WIPRO LTD. 4)HCL INFOSYSTEMS LTD.	0	YES - Lowest Tenderer	Order No-1)DIT:AMC:320 dt 31-07-2010 Dated:01/08/2010	1)HCL INFOSYSTEMS LTD.	1)368945	1) 31/07/2011	1) 01/08/2010	1) 31/07/2011	1)N	1)
		Limited					1)HCL INFOSYSTEMS LTD. 2)NCR CORPORATION	0	YES -	Order No-1)DIT:206 Dated:18/05/2010	1)M/S. TATA CONSULTANCY	1)2520000	1) 20/03/2011	1) 18/05/2010	1) Work in Progress ...	1)	1)

DIT:206	Support services at Service Branch Delhi	Tender to Empanelled Vendors	10/05/2010	Single	17/05/2010	1	INDIA LTD. 3)M/S. TATA CONSULTANCY SERVICES LTD 4)TATA CONSULTANCY SERVICES LTD.	2)HP INDIA SALES PVT LTD 3)ZYLOG SYSTEMS LTD	Lowest Tenderer	Order No-2)DIT:CTS:206 Dated:03/10/2006	SERVICES LTD 2)TATA CONSULTANCY SERVICES LTD.	2)12407741	2)02/01/2007	2)03/10/2006	2)14/05/2007	2)Y	2)Completed Now
DIT:3	Supply of 500 ATMs	National News Paper, U.B.I. Internet-Site	06/07/2005	Two Bid	27/07/2005 Extended Upto:26/08/2005	2	1)NCR CORPORATION INDIA (P) LTD 2)DIEBOLD SYSTEMS P LTD.		YES - Lowest Tenderer	Order No-1)DIT:HW:273 Dated:26/12/2005	1)DIEBOLD SYSTEMS P LTD.	1)199000000	1)30/06/2007	1)26/12/2005	1)Work in Progress ...	1)Y	1)All ATM under the project are installed except 1 ATM which is delivered & not installed due to site issue.
DIT:4	Supply of 500 VSATs and providing attendant services for 5 years	National News Paper	06/07/2005	Two Bid	28/07/2005 Extended Upto:05/08/2005 Revised Commercial Bid On:14/12/2005	4	1)HCL COMNET LTD. 2)HUGHES ESCORTS COMMUNICATION LTD. 3)BHARATI TELECOMMUNICATIONS LTD.	1)ESSEL SHYAM COMMUNICATION LTD.	YES - Lowest Tenderer	Order No-1)DIT:HW:15 Dated:08/02/2006	1)BHARATI TELECOMMUNICATIONS LTD.	1)32232821	1)15/03/2011	1)08/02/2006	1)Work in Progress ...	1)	1)
DIT:451	RFP for Consultant for Enterprise-wide Data Warehouse Solution	National News Paper, U.B.I. Internet-Site	23/04/2008	Single	13/05/2008	3	1)DELOITTE TOUCHE TOHMATSU INDIA PRIVATE LIMITED		YES - Lowest Tenderer	Order No-1)DIT:263 dated 12.7.2008 Dated:30/10/2008	1)DELOITTE TOUCHE TOHMATSU INDIA PRIVATE LIMITED	1)5392520	1)30/04/2010	1)30/10/2008	1)Work in Progress ...	1)Y	1)As vendor was asked to do POC of solution before completing the assignment, there is delay in the project
DIT:IS:160	MANAGED SECURITY SERVICES	National News Paper, U.B.I. Internet-Site	07/02/2009	Two Bid	27/02/2009	5	1)HCL COMNET		YES - Lowest Tenderer	Order No-1)DIT:IS:150 Dated:01/06/2009	1)HCL COMNET	1)24769950	1)31/03/2012	1)22/10/2009	1)21/10/2012	1)Y	1)This is an ongoing contract for three years for Managed Security Services involving onsite and offsite management of firewalls & other critical devices, monitoring for Phishing services, VA & PT on periodic basis and other services. Status as on 01.06.2010, most of the services have been started remotely and onsite. Issue escalated for remaining services. As on 30.06.2010, almost all the services have been started, sign off for the services has been given w.e.f 22.10.2009. Status as on 02.08.2010, services have started and going on. Status as on 01.09.2010, project is going on periodic activities are being performed. Onsite and offsite monitoring is also going on. Status as on 04.10.2010, services are running, we have also made payment from 22.10.2009 to 21.10.2010
HRMD/235/0	APPOINTMENT OF CONSULTANT FOR HUMAN RESOURCES TRANSFORMATION (HRT)	National News Paper, U.B.I. Internet-Site	22/06/2009	Two Bid	15/07/2009	10	1)M/S. ERNST & YOUNG PVT. LTD. 2)M/S. PRICE WATERHOUSE COOPERS PVT.LTD. 3)M/S. HEWITT	7)M/S. ACCENTURE SERVICES PVT. LTD. 2)M/S. DELOITTEE TOUCHE TOHMATSU INDIA PVT.LTD. 3)M/S. KPMG ADVISORY SERVICES PVT. LTD. 4)M/S. MA FOI CONSULTING SOLUTIONS LTD. 5)M/S. MERCER	YES - Lowest Tenderer	Order No-1)HRD/MG/193/09 Dated:03/12/2009	1)M/S. HEWITT ASSOCIATES (INDIA) PVT. LTD.	1)6430490	1)31/12/2010	1)03/12/2009	1)Work in Progress ...	1)	1)

							ASSOCIATES (INDIA) PVT. LTD.	CONSULTING (INDIA) PVT. LTD. 6)M/S. P4P CONSULTING 7)M/S. RIGHT MANAGEMENT INDIA PVT. LTD.									
MTNS/002	purchase of 12 nos. Zen Estilo Lxi new cars under buy back scheme	U.B.I. Intranet-Site	17/07/2010	Single	26/07/2010 Extended Upto:26/07/2010	4	1)SAI SERVICE STATION LTD. 2)SPECTRA MOTORS LTD. 3)VITESSE PVT. LTD. 4)EXCELL AUTOVISTA (P) LTD.	3	YES - Lowest Tenderer	Order No-1)853 dtd.28/07/10 Dated:28/07/2010	1)EXCELL AUTOVISTA (P) LTD.	1)3120000	1)07/08/2010	1)28/07/2010	1) Work in Progress ...	1) Y	1)
MTNS/003	Purchase of 7 Zen Estilo Lxi(M) for AGM	Limited Tender to Empanelled Vendors	28/07/2010	Single	02/08/2010	5	1)AUTOVISTA 2)FORTPOINT AUTOMOTIVE(CARS) PVT. LTD. 3)NAVINT MOTORS PVT. LTD. 4)VITESSE PVT. LTD. 5)SAI SERVICE STATION LTD.	4	YES - Lowest Tenderer	Order No-1)SSD/MTNS/1028 Dated:21/08/2010	1)SAI SERVICE STATION LTD.	1)2162727	1)01/09/2010	1)21/08/2010	1)30/09/2010	1)Y	1)NON AVAILABILITY OF K SERIES ENGINE
MTNS/09/1	HOUSEKEEPING AGENCY FOR CENTRAL OFFICE BUILDING	State News Paper, U.B.I. Internet-Site	14/09/2009	Two Bid	05/10/2009	24	1)CLEAN O TECH CO.OP CLEANING & ALLIED SERVICES SOCE 2)GOOD HOUSEKEEPING 3)IMPRESSIVE (I) 4)JAGSONS SERVICES PVT. LTD. 5)KALPATRU'S HOSPITALITY & FACILITY MANAGEMENT SERVI 6)M.P. ENTERPRISES & ASSOCIATES LTD. 7)M.R.CLEAN SERVICES PVT. LTD. 8)N.KUMAR ASSOCIATES INTERNATIONAL 9)NEAT SPACE 10)PRANAV ASSOCIATES 11)PRASHANT ENGG. CORPORATION 12)S V. ENTERPRISES 13)SYNERGY FACILITY MANAGEMENT SERVICES 14)UNIQUE ENTERPRISES 15)UPDATER SERVICES (P) LTD. 16)CLEAN N CLEAR HOSPITALITY SERVICES PVT. LTD.	8 1)CHAMUNDAI ENTERPRISES 2)FNK CORPORATION 3)INDIAN SECURITY SOLUTION PVT. LTD. 4)ISS INTEGRATED FACILITY SERVICES PVT. LTD. 5)MAULI ENTERPRISES 6)RAHUL MANAGEMENT SERVICES 7)SUNIL SERVICE 8)ZIK SECURITY N FACILITY PVT. LTD.	YES - Lowest Tenderer	Order No-1)1693 Dated:01/12/2009	1)CLEAN N CLEAR HOSPITALITY SERVICES PVT. LTD.	1)1030000	1)30/11/2010	1)01/12/2009	1)30/09/2010	1)N	1)CONTRACT TERMINATED DUE TO POOR SERVICE
PBOD/116	APPOINTMENT OF CONSULTANTS FOR ADVISING THE BANK FOR CUSTOMER SERVICE EXCELLENCE	National News Paper, U.B.I. Internet-Site	27/04/2010	Two Bid	18/05/2010	7	1)M/S BOSTON CONSULTANCY GROUP 2)M/S MACKINSEY & COMPANY	6 1)M/S DELOITTE TOUCHE 2)M/S DIAMOND MANAGEMENT & TECH CONSULTANTS 3)M/S ICRA MANAGEMENT 4)M/S KPMG 5)M/S PRICE WATER HOUSE COOPER	YES - Evaluated L1	Order No-1)AGREEMENT DATED 23.08.2010 Dated:23/08/2010	1)M/S MACKINSEY & COMPANY	1)144500000	1)22/02/2012	1)23/08/2010	1)23/02/2012	1)N	1)
					30/11/2009		1)MR. PROBODH	19 1)AKHIL MARFATIA 2)ALI ASGAR PETIWALA 3)BALBIRPRASAD GUPTA 4)DOLLY DHANDIA 5)INDER KUMAR GUPTA 6)JANAK U RAMACHANDANI 7)JASJIT SINGH UPPAL 8)KRISHNA L CHITALIA 9)M DEORA 10)M VORA									

PROP 2009	Purchase of Residential Flat for Executive Director	National News Paper	29/10/2009	Two Bid	Extended Upto:13/11/2009	22	1)KOTHARI 2)RASHMI SHETH & NAYANA SHETH 3)MR. VINAY KOTHARI	11)MOHAN C MAKHARIA & SARIJ M 12)NARENDRA JAIN ETC 13)P M DHARIA 14)R D AJMERA 15)RAHEJA UNIVERSAL PVT LTD 16)RAJESH S NARANG & RAJKUMARI 17)RAMESH B PATEL 18)RAMESH U RAMACHANDANI 19)SHOBHANA VIRAT MEHTA	YES - Lowest Tenderer	Order No-1)A-12 dt. 15.06.2010 Dated:16/01/2010	1)MR. VINAY KOTHARI	1)108700000 1)19/07/2010	1)19/07/2010	1)03/08/2010	1)N	1)	
SSD/1/09	Printing Of diaries For 2010	National News Paper, U.B.I. Internet-Site	16/09/2009	Two Bid	06/10/2009	5	1)M/S SRINIVAS FINE ART 2)M/S THOMSON PRESS (INDIA) LTD. 3)M/S.PRINT HOUSE INDIA PRIVATE LIMITED 4)PRINT HOUSE (INDIA) LTD.	1)M/S SHRUTI ART PVT.LTD. 2)M/S.SAVAI PRINTERS PVT.LTD.	YES - Lowest Tenderer	Order No-1)SSD/MTN:1704/09 Dated:29/10/2009 Order No-2)SSD/MTN:1704/09 Dated:29/10/2009	1)M/S.PRINT HOUSE INDIA PRIVATE LIMITED 2)PRINT HOUSE (INDIA) LTD.	1)143055000 2)4133280	1)31/12/2009 2)14/12/2009	1)29/10/2009 2)17/12/2009	1) Work in Progress ... 2)07/01/2010	1) Y 2) Y	1)work compiled as per schedule,bills not yet received. 2)Penalty of Rs.172220/-levied for delay in delivering diaries to ZO/ROS/OFFICES.
SSD/2/2009	Printing Of Calenders For 2010	National News Paper, U.B.I. Internet-Site	26/09/2009	Two Bid	20/10/2009	4	1)M/S STUDIO BAHAR 2)M/S.MAGNA GRAPHICS INDIA LTD.	1)LOVELY OFFSET PRINTERS P.LTD. 2)SHRUTI ART PVT. LTD.	YES - Lowest Tenderer	Order No-1)SSD/MTN:1729/09 Dated:06/11/2009	1)M/S.MAGNA GRAPHICS INDIA LTD.	1)17200000	1)31/12/2009	1)06/11/2009	1) Work in Progress ...	1) Y	1)work compiled as per schedule,bills not yet received.
TBD 01	CARD MANAGEMENT SERVICES		24/04/2008	Single	24/04/2008	5	1)INDIA SWITCH CO/ E FUNDS	1)CREDIT CARDS CONSULTANT 2)FINANCIAL SOFTWARE AND SYSTEMS 3)OPUS SOFTWARE SOLUTIONS 4)VENTURA INFOTEK	YES - Lowest Tenderer	Order No-1)10/07/2008 Dated:24/04/2008	1)INDIA SWITCH CO/ E FUNDS	1)2482500000	1)31/05/2011	1)24/04/2008	1) Work in Progress ...	1) Y	1)Contract renewed and valid for 3 years.
TBD 02	SERVICE CONTRACT FOR ATM TRANSACSTION RECONCILIATION		25/10/2007	Single	25/10/2007 Extended Upto:25/10/2007	1	1)INSOLUTIONS GLOBAL 2)INSOLUTIONS GLOBAL LIMITED		YES - Lowest Tenderer	Order No-1)10000000 Dated:25/10/2007 Order No-2)NIL dated 25.10.2007 Dated:25/10/2007	1)INSOLUTIONS GLOBAL 2)INSOLUTIONS GLOBAL LIMITED	1)10000000 2)5	1)24/10/2011 2)24/10/2011	1)25/10/2007 2)25/10/2007	1) Work in Progress ... 2) Work in Progress ...	1) Y 2) Y	1) Y 2) Y
TBD 03	CASH REPLENISHMENT SERVICES FOR ALL OFFSITE ATMs		10/02/2009	Single	10/02/2009 Extended Upto:10/02/2009	3	1)DIEBOLD SYSTEMS PVT LTD	1)SECURITANS INDIA PVT LTD	YES - Lowest Tenderer	Order No-1)50000000 Dated:10/02/2009	1)DIEBOLD SYSTEMS PVT LTD	1)50000000	1)09/02/2011	1)10/02/2009	1) Work in Progress ...	1) Y	1) Y
16	FURNISHING OF ZONAL AUDIT OFFICE	Limited Tender to Empanelled Vendors	28/03/2009	Single	06/04/2009 Extended Upto:06/04/2009	5	1)M/S GAURAV CONSTRUCTION 2)GAURAV CONSTRUCTION		YES - Evaluated L1	Order No-1)RODELS/P&D/PREM/031/2009 Dated:18/05/2009 Order No-2)RODELS/P&D/PREM/031/2009 Dated:10/09/2009	1)M/S GAURAV CONSTRUCTION 2)GAURAV CONSTRUCTION	1)1630144 2)1630144	1)13/07/2009 2)10/11/2009	1)18/05/2009 2)10/09/2009	1) Work in Progress ... 2)04/01/2010	1) Y 2) Y	1) DELAY ON ACCOUNT OF CHANGE IN LAYOUT PLAN & BILL NOT SUBMITTED SO FAR
17	FURNISHING OF KNOWLEDGE PARK GREATER NOIDA BRANCH	Limited Tender to Empanelled Vendors	17/08/2009	Single	27/08/2009 Extended Upto:27/08/2009	3	1)M/S WOOD PECKER CREATION 2)WOOD PACKER CREATION		YES - Evaluated L1	Order No-1)RODELS/AS&SD/PREM/139/2009 Dated:05/09/2009 Order No-2)RODELS/AS&SD/PREM/139/2009 Dated:05/09/2009	1)M/S WOOD PECKER CREATION 2)WOOD PACKER CREATION	1)1671735 2)1671735	1)20/10/2009 2)25/10/2009	1)05/09/2009 2)05/09/2009	1) Work in Progress ... 2)05/11/2009	1) Y 2) N	1) BILL NOT SUBMITTED BY CONTRACTOR
25	PRINTING OF PAY IN SLIPS & NOTES DENOMINATION SEALS	Limited Tender to Empanelled Vendors	18/05/2009	Single	29/05/2009 Extended Upto:29/05/2009	3	1)VIJAYLAXMI PRINTING WORKS PVT. LTD. 2)BHAGWATI PRINTERS		YES - Evaluated L1	Order No-1)RO/PND/348/09 Dated:01/06/2009 Order No-2)RO/PND/348/09 Dated:01/06/2009	1)VIJAYLAXMI PRINTING WORKS PVT. LTD. 2)BHAGWATI PRINTERS	1)1652000 2)1155000	1)31/01/2010 2)30/09/2009	1)01/06/2009 2)02/06/2009	1) Work in Progress ... 2)28/09/2009	1) Y 2) N	1) Y 2) Y
27	PRINTING OF NEW ACCOUNT OPENING FROM (REVISIED)	Limited Tender to Empanelled Vendors	15/07/2009	Single	20/07/2009 Extended Upto:20/07/2009	5	1)EDUCATION STORES		YES - Evaluated L1	Order No-1)RO/PND/381/09 Dated:20/07/2009	1)EDUCATION STORES	1)215000	1)31/01/2010	1)20/07/2009	1) Work in Progress ...	1) Y	1) Y
101	ELECTRICAL WORK OF B.T.KAVADE ROAD BRANCH	U.B.I. Intranet-Site, Limited Tender to Empanelled Vendors	14/08/2010	Single	21/08/2010 Extended Upto:25/08/2010	3	1)M/S.WOOD TOUCH 2)SUN MOON ELECTRICALS 3)M/S.INTER DECO		YES - Lowest Tenderer	Order No-1)923/07.09.2009 Dated:07/09/2009 Order No-2)101 Dated:06/09/2010 Order No-3)101 Dated:29/05/2008	1)M/S.WOOD TOUCH 2)SUN MOON ELECTRICALS 3)M/S.INTER DECO	1)2185229 2)281015 3)1020649	1)22/10/2009 2)06/10/2010 3)07/07/2008	1)07/09/2009 2)06/09/2010 3)29/05/2008	1) Work in Progress ... 2) Work in Progress ... 3)07/07/2008	1) Y 2) Y 3) N	1) Y 2) Y 3) Y



fgmo/503/1	Renovation of Abdul Rehman Street branch	U.B.I. Intranet-Site	26/02/2010	Single	04/03/2010	4	1)R.K ENGINEERING 2)R.K ENGINEERING	4 1)H. SHAH 2)HAUNSPAL INDUSTRIES 3)MUKUND FURNITURE	0 YES - Lowest Tenderer	Order No-1)FGMO/PREM/503/10 Dated:17/05/2010 Order No-2)PREM/FGMO/503/10 Dated:17/05/2010	1)R.K ENGINEERING 2)R.K ENGINEERING	1)1502749 2)1502749	1)24/06/2010 2)24/06/2010	1)17/05/2010 2)17/05/2010	Progress ... 2) Work in Progress ...	1) Y 2)Y	2)Work not yet started as permission from B.M.C.not yet received.
1	FURNISHING OF BHAWANIPUR BRANCH (CIVIL/FURNISHING)	Limited Tender to Empanelled Vendors	15/12/2009	Single	19/11/2009	4	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	4 1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	0 YES - Lowest Tenderer	Order No-1)DIT: NW:PO:276 Dated:30/06/2010 Order No-2)P&D:PREM:849/2009 Dated:14/11/2009 Order No-3)ROJ:P&D:702 dated 06.01.09 Dated:08/01/2009 Order No-4)P&D:PREM:971/2009 Dt.30.12.2009 Dated:31/12/2009 Order No-5)01/09 Dated:01/09/2009 Order No-6)fgmo/ prem/172/08 Dated:22/01/2008 Order No-7)DIT:IS:369 Dated:01/11/2009 Order No-8)DIT:IS:369 Dated:29/09/2009 Order No-9)ROMN/P&D/977/09 Dated:01/02/2010	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	1)6597598 2)1203652 3)1015144 4)931995 5)2185000 6)1812750 7)4132156 8)3673144 9)2893100	1)30/09/2010 2)14/12/2009 3)29/01/2009 4)10/01/2010 5)31/08/2010 6)02/03/2008 7)15/11/2009 8)15/12/2009 9)13/02/2010	1)03/07/2010 2)14/11/2010 3)08/01/2009 4)01/01/2010 5)10/01/2010 6)01/09/2009 7)22/01/2008 8)01/11/2009 9)21/11/2009	1) Work in Progress ... 2) Work in Progress ... 3) Work in Progress ... 4) Work in Progress ... 5) Work in Progress ... 6) Work in Progress ... 7) Work in Progress ... 8) Work in Progress ... 9) Work in Progress ...	1)N 2)Y 3)Y 4)N 5)Y 6)Y 7)N 8)N 9)N	1) DELAYED PENALTY WAS IMPOSED UPON THE CONTRACTOR FOR Rs.20,000/= ONLY. 2) DUE TO MODIFICATIONS IN LAYOUT AND COLOUR COMBINATION OF LAMINATES 3) This is a functional branch hence delayed. 4) No delay. Work to be allotted in III phases. Phase I - 9 branches at total cost of Rs.1331100.00, Phase II - 9 branches at total cost of Rs.1278000.00 and Phase III - 4 branches at total cost of Rs.568000.00. All allotted branches completed by 31.03.2010 i.e. 9-Phase I, 9-Phase II and 2-Phase III.
1	RENOVATION OF CAMAC STREET BRANCH (CIVIL/FURNISHING)	U.B.I. Internet-Site, Limited Tender to Empanelled Vendors	15/10/2009	Single	22/10/2009	5	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	5 1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	0 YES - Lowest Tenderer	Order No-1)DIT: NW:PO:276 Dated:30/06/2010 Order No-2)P&D:PREM:849/2009 Dated:14/11/2009 Order No-3)ROJ:P&D:702 dated 06.01.09 Dated:08/01/2009 Order No-4)P&D:PREM:971/2009 Dt.30.12.2009 Dated:31/12/2009 Order No-5)01/09 Dated:01/09/2009 Order No-6)fgmo/ prem/172/08 Dated:22/01/2008 Order No-7)DIT:IS:369 Dated:01/11/2009 Order No-8)DIT:IS:369 Dated:29/09/2009 Order No-9)ROMN/P&D/977/09 Dated:01/02/2010	1)HCL INFOSYSTEMS LTD. 2)M/S PARK FURNISHING HOUSE 3)M/S PRIYANKA 4)SIVECON POWER CONSTRUCTIONS 5)TATA CONSULTANCY SERVICES LTD. 6)ANKUR ASSOCIATES 7)HCL COMNET LTD 8)HCL COMNET LTD. 9)M/S. SECURITY & FIRE SAFETY ENTERPRISE	1)6597598 2)1203652 3)1015144 4)931995 5)2185000 6)1812750 7)4132156 8)3673144 9)2893100	1)30/09/2010 2)14/12/2009 3)29/01/2009 4)10/01/2010 5)31/08/2010 6)02/03/2008 7)15/11/2009 8)15/12/2009 9)13/02/2010	1)03/07/2010 2)14/11/2010 3)08/01/2009 4)01/01/2010 5)10/01/2010 6)01/09/2009 7)22/01/2008 8)01/11/2009 9)21/11/2009	1) Work in Progress ... 2) Work in Progress ... 3) Work in Progress ... 4) Work in Progress ... 5) Work in Progress ... 6) Work in Progress ... 7) Work in Progress ... 8) Work in Progress ... 9) Work in Progress ...	1)N 2)Y 3)Y 4)N 5)Y 6)Y 7)N 8)N 9)N	1) DELAYED PENALTY WAS IMPOSED UPON THE CONTRACTOR FOR Rs.20,000/= ONLY. 2) DUE TO MODIFICATIONS IN LAYOUT AND COLOUR COMBINATION OF LAMINATES 3) This is a functional branch hence delayed. 4) No delay. Work to be allotted in III phases. Phase I - 9 branches at total cost of Rs.1331100.00, Phase II - 9 branches at total cost of Rs.1278000.00 and Phase III - 4 branches at total cost of Rs.568000.00. All allotted branches completed by 31.03.2010 i.e. 9-Phase I, 9-Phase II and 2-Phase III.
										Order No-1)P&D:PREM:972/2009 Dt.30.12.2009 Dated:31/12/2009	1)J J ELECTRIC AID	1)10/01/2010	1)01/01/2010	1)10/01/2010		1) DELAYED	

2	FURNISHING JOB AT BHAWANIPUR BRANCH (ELECTRICAL)	Limited Tender to Empanelled Vendors	15/12/2009	Single	19/11/2009	4	1) J J ELECTRIC AID 2) M/S G S ENTERPRISES 3) MUKUND FURNITURE	4	0	YES - Lowest Tenderer	Order No-2)P&D:PREM/850/2009 Dt.04.11.2009 Dated:14/11/2009 Order No-3)FGMO/PREM/08 Dated:14/03/2008	2)M/S G S ENTERPRISES 3)MUKUND FURNITURE	1)369340 2)420543 3)852050	2) 14/12/2009 3) 28/04/2008	2) 14/11/2009 3) 15/03/2008	2) 14/01/2010 3) 28/04/2008	1)N 2)Y 3)N	PENALTY WAS IMPOSED ON THE CONTRACTOR FOR Rs.20,000/= ONLY 3)
2	RENOVATION OF CAMAC STREET BRANCH [ELECTRICAL]	Limited Tender to Empanelled Vendors	15/10/2009	Single	22/10/2009	4	1) J J ELECTRIC AID 2) M/S G S ENTERPRISES 3) MUKUND FURNITURE	4	0	YES - Lowest Tenderer	Order No-1)P&D:PREM:972/2009 Dt.30.12.2009 Dated:31/12/2009 Order No-2)P&D:PREM/850/2009 Dt.04.11.2009 Dated:14/11/2009 Order No-3)FGMO/PREM/08 Dated:14/03/2008	1)J J ELECTRIC AID 2)M/S G S ENTERPRISES 3)MUKUND FURNITURE	1)369340 2)420543 3)852050	1) 10/01/2010 2) 14/12/2009 3) 28/04/2008	1) 01/01/2010 2) 14/11/2009 3) 15/03/2008	1) 10/01/2010 2) 14/01/2010 3) 28/04/2008	1)N 2)Y 3)N	1) DELAYED PENALTY WAS IMPOSED ON THE CONTRACTOR FOR Rs.20,000/= ONLY 3)
1069	Furnishing of West Hill Branch premises	Limited Tender to Empanelled Vendors	21/08/2009	Single	07/09/2009	3	1)SOBHIT ENTERPRISES	1	2	YES - Evaluated Lt	Order No-1)1069 Dated:15/10/2009	1)SOBHIT ENTERPRISES	1)1292925	1) 30/11/2009	1) 15/10/2009	1) Work in Progress ...	1)Y	1)ADDITIONAL POWER LOAD CONNECTION NOT RECEIVED. HENCE BRANCH COULD NOT BE SHIFTED.

Union Bank of India

Report Date: 7/10/2010 - 3:00:24 PM

This Report is generated from MOTORS at CENTRAL OFFICE

Print Report

GoBack